

ID	Nome attività	Durata	Inizio	Fine	2. 2017							Semestre 1. 2018					Semestre 2. 2018					Semestre 1. 2019					Semestre 2. 2019					Semestre 1. 2020					Semestre 2. 2020					Semestre 1. 2021					Semestre 2. 2021															
					O	N	D	G	F	M	A	M	G	L	A	S	O	N	D	G	F	M	A	M	G	L	A	S	O	N	D	G	F	M	A	M	G	L	A	S	O	N	D	G	F	M	A	M	G	L	A	S	O	N	D	G	F	M	A	M	G	L
1	Basic Design for the authorizations (ILVA scope)	1 g	mer 20/12/17	mer 20/12/17	Basic Design for the authorizations (ILVA scope)																																																									
2	Competent authorities approvals (Concessione Edilizia)	1 g	mer 20/12/17	mer 20/12/17	Competent authorities approvals (Concessione Edilizia)																																																									
3	PO with New construction phases	1 g?	mer 20/12/17	mer 20/12/17	New construction phases																																																									
4	Authorizations for starting with site activities (ILVA scope)	1 g?	gio 01/02/18	mer 01/02/18	Authorizations for starting with site activities (ILVA scope)																																																									
5	UXO Survey (ILVA Scope)	45 g	lun 02/07/18	ven 31/08/18	UXO Survey (tentative of schedule to be define with Military Office)																																																									
7	FOSSIL PARK COVERING	899 g	mer 14/03/18	ven 20/08/21																																																										
8	Design & Shop drawings :	215 g	mer 14/03/18	lun 07/01/19																																																										
9	3D Modelling	90 g	mer 28/03/18	lun 30/07/18	3D Modelling																																																									
10	New Design of Civil works and Steel structures due to the new phases	90 g	mer 28/03/18	lun 30/07/18	New Design of Civil works and Steel structures due to the new phases																																																									
11	Shop drawings for the Steel Structures and site equipment	120 g	mar 24/07/18	lun 07/01/19	Shop drawings for the Steel Structures and site equipment																																																									
12	Disegn & method statement of erection due to the new construction phases	150 g	mer 13/06/18	lun 07/01/19	Disegn & method statement of erection due to the new construction phases																																																									
13	Quality Plan	90 g	mer 14/03/18	lun 16/07/18	Quality Plan																																																									
15	Civil works and Deep foundation - Phase I	279 g	sab 30/06/18	mer 24/07/19																																																										
16	Start of Site Organization for Civil Works	0 g	sab 30/06/18	sab 30/06/18	Start of Site Organization for Civil Works																																																									
17	Excavations	70 g	lun 03/09/18	ven 07/12/18	Excavations																																																									
18	Excavations for the louncing beams	94 g	lun 03/09/18	gio 10/01/19	Excavations for the louncing beams																																																									
19	Foundation piles	98 g	lun 17/09/18	mer 30/01/19	Foundation piles																																																									
20	Formwork panels	126 g	lun 29/10/18	lun 22/04/19	Formwork panels																																																									
21	Steel for concrete reinforcement	140 g	gio 15/11/18	mer 29/05/19	Steel for concrete reinforcement																																																									
22	Concrete pour	140 g	gio 27/12/18	mer 10/07/19	Concrete pour																																																									
23	Anchor bolts	140 g	gio 10/01/19	mer 24/07/19	Anchor bolts																																																									
24	Fills	98 g	gio 31/01/19	lun 17/06/19	Fills																																																									
25	Containment walls	35 g	mar 30/04/19	lun 17/06/19	Containment walls																																																									
27	Supply and erection of Steel Structures - Phase I	508 g	mar 21/08/18	gio 30/07/20																																																										
29	Raw materials :	145 g	mar 21/08/18	lun 11/03/19																																																										
30	Issue of the Orders	60 g	mar 21/08/18	lun 12/11/18	Issue of the Orders																																																									
31	Delivery in our Plants	110 g	mar 09/10/18	lun 11/03/19	Delivery in our Plants																																																									
33	Fabrication & testing :	290 g	mar 16/10/18	lun 25/11/19																																																										
34	Manufacturing of the Provisional structures for the erection	100 g	mar 16/10/18	lun 04/03/19	Manufacturing of the Provisional structures for the erection																																																									
35	Fabrication activities	275 g	mar 06/11/18	lun 25/11/19																																																										
36	Manufacturing	240 g	mar 06/11/18	lun 07/10/19	Manufacturing																																																									
37	Painting	210 g	mar 05/02/19	lun 25/11/19	Painting																																																									
39	Transport :	200 g	mar 05/03/19	lun 09/12/19																																																										
40	Delivery to Ilva Taranto site (Fossil Park)	200 g	mar 05/03/19	lun 09/12/19	Delivery to Ilva Taranto site (Fossil Park)																																																									
42	Erection in site :	446 g	lun 15/10/18	lun 29/06/20																																																										
43	Site organization	50 g	lun 15/10/18	ven 21/12/18	Site organization																																																									
44	Assembly of the provisional structures	240 g	mar 16/04/19	lun 16/03/20	Assembly of the provisional structures																																																									
45	Assembly/Erection/Touch up	70 g	mar 28/05/19	lun 02/09/19																																																										
46	Module 1	70 g	mar 28/05/19	lun 02/09/19	Module 1																																																									
47	Assembly of claddings materials and louncing activity	70 g	mar 02/07/19	lun 07/10/19																																																										
48	Module 1	70 g	mar 02/07/19	lun 07/10/19	Module 1																																																									
49	Assembly/Erection/Touch up	70 g	mar 23/07/19	lun 28/10/19																																																										
50	Module 2	70 g	mar 23/07/19	lun 28/10/19	Module 2																																																									
51	Assembly of claddings materials and louncing activity	70 g	mar 27/08/19	lun 02/12/19																																																										
52	Module 2	70 g	mar 27/08/19	lun 02/12/19	Module 2																																																									
53	Assembly/Erection/Touch up	70 g	mar 17/09/19	lun 23/12/19																																																										
54	Module 3	70 g	mar 17/09/19	lun 23/12/19	Module 3																																																									
55	Assembly of claddings materials and louncing activity	70 g	mar 22/10/19	lun 27/01/20																																																										
56	Module 3	70 g	mar 22/10/19	lun 27/01/20	Module 3																																																									
57	Assembly/Erection/Touch up	70 g	mar 12/11/19	lun 17/02/20																																																										
58	Module 4	70 g	mar 12/11/19	lun 17/02/20	Module 4																																																									
59	Assembly of claddings materials and louncing activity	70 g	mar 17/12/19	lun 23/03/20																																																										
60	Module 4	70 g	mar 17/12/19	lun 23/03/20	Module 4																																																									
61	Assembly/Erection/Touch up	90 g	mar 07/01/20	lun 11/05/20																																																										
62	Module 5	90 g	mar 07/01/20	lun 11/05/20	Module 5																																																									
63	Assembly of claddings materials and louncing activity	90 g	mar 25/02/20	lun 29/06/20																																																										
64	Module 5	90 g	mar 25/02/20	lun 29/06/20	Module 5																																																									
66	Other works	216 g	lun 02/09/19	lun 29/06/20																																																										
67	Rain water tanks (first rain)	50 g	mar 21/04/20	lun 29/06/20	Rain water tanks (first rain)																																																									
68	External Elevator	90 g	lun 02/09/19	ven 03/01/20	External Elevator																																																									
70	Technological System (Environmental and MEP) - Phase I	238 g	mar 03/09/19	gio 30/07/20																																																										

Il gestore entro il 30/06/2020 coprirà le aree utilizzate per lo stoccaggio dei fossili necessari alla produzione di 6 M t/anno rimuovendo il fossile dalle aree non coperte

